625.704
H3fe
April 1984
State Library

PLEASE RETURN

Montana State Library
3 0864 1006 6528 3

MONTANA

DEPARTMENT OF HIGHWAYS

STATE DOCUMENTS COLLECTION

APR 5 1984

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

APRIL 2, 1984


DIVISION CONSTRUCTION SECTIONS
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
BRITISH COLUMBIA
NORTH DAKOTA
SOUTH DAKOTA
WYOMING
YELLOWSTONE NATIONAL PARK
LINCOLN
GLACIER
TOOLE
LIBERTY
HILL
DANIELS
SHERIDAN
PONDERA
BLAINE
PHILLIPS
VALLEY
ROOSEVELT
SANDERS
LAKE
TETON
CHOUTEAU
RICHLAND
MCCONE
DAWSON
LEWIS AND CLARK
CASCADE
FERGUS
JUDITH BASIN
PETROLEUM
GARFIELD
PRAIRIE
MINERAL
MISSOULA
MEAGHER
WHEATLAND
MUSSELSHELL
GOLDEN VALLEY
TREASURE
ROSEBUD
CUSTER
FALLON
GRANITE
POWELL
RAVALLI
DEER LODGE
JEFFERSON
BROADWATER
GALLATIN
SWEET GRASS
STILLWATER
YELLOWSTONE
POWDER
CARTER
BEAVERHEAD
MADISON
PARK
BIG HORN
RIVER
CARBON

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Clearwater Scales F 24-1(12)32	Scales, Approaches & Widening	Final R/W	94½	64	April 2 1984
Plains West F 6-1(18)68	P.M.S. 7.0 Miles	Plans To Checker	60	81	Sept. 1, 1984
2 Mi. East of Tackie East TR 90-1(100)64	P.M.S. 20.0 Miles	Final PIH	8	25	Sept. 1, 1984
Perma Structs. & Approaches RS 382-1(1)1	G, GS, PMS, & Structs. 1.0 Miles	Final PIH.	141	69	June 1, 1984
Polson - Northwest F 5-2(21)61	PMS 6.0 Miles	Plans To Checker	0	54	Oct. 1, 1984
East Shore Flathead Lake F 52-1( )0	PMS 3.6 Miles	Plans To Checker	0	60	Oct. 1, 1984
Elmo - Rollins F 5-2(5)77	G, GS, PMS, & Structs. 5.4 Miles	Plans To Checker	0	89	Aug. 1 1984
Dayton - Lake Mary Ronan RS 352-1(1)0	G, GS, & PMS 1.2 Miles	Plans To Checker	0	89	Aug. 1, 1984
Flathead County Line - South F 5-2(21)61	G, GS, PMS 7.2 Miles	Final PIH.	72	46	Mar. 1, 1986
Mullan Road RS 263-1(4)1	G, GS, PMS, & Structs. 4.2 Miles	Final PIH.	0	33	Nov. 1 1985
Hamilton - Corvallis RS 269-1(5)0	PMS, & Widening 6.1 Miles	Prelim. P.I.H.	0	0	Mar. 1, 1987
Dixon - North RS 212-1(1)0	G, GS, & PMS 3.2 Miles	Planning Report	12	20	July 1, 1987
Creston North & South F 52-2(3)39	G, GS, & PMS 15.6 Miles	Planning Report	0	0	Feb. 1 1989
Angivier East & West F 24-1(15)5	PMS. 2.6 Miles	Prelim PIH	0	5	April 1, 1986
Libby - Southeast F 7-1(18)38	PMS, & Widening 6.5 Miles	Prelim PIH	0	5	May 1, 1987

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

1

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
East Creek - Reno F 5-2(25) 38	PMS 8.4 Miles	Prelim PIH	0	3	Apr. 1, 1986
Kalispell - Strip F 1-2(29) 121	PMS 1.5 Miles	Planning Report	4	1	April 1, 1986
Clearwater Jct. - East FR 24-1(16)32	PMS & Widening 23.8 Miles	Prelim PIH	0	5	Jan. 1, 1987
East of Primo (Maple Cr.) BRF 6-1(22)101	Structure & Approaches	Prelim. Report	0	0	May 1, 1987
Stevensville - Iron Gate FR 83-1(3)15	PMS & Widening 8.3 Miles	Prelim PIH	0	0	Mar. 1, 1987
Libby (Fisher River Br.) F 7-1(15) 57	Structure & Approaches	Planning Report	0	0	Sept. 1, 1986
S.W. of Whitefish (Twin Br.) BRS 424-1(1)17	Structure & Approaches	Planning Report	0	0	Aug. 1, 1986
N. of Phillipsburg (Boulder Cr.) BRF 17-2	Structure & Approaches	Planning Report	0	0	Sept. 1, 1985
Eureka - North & South F 5-4(2)168	G, GS, PMS & Struct. 12.6 Miles	Planning Report	0	0	Sept. 1, 1989
Big Fork - South & West FR 52-1(2)18	PMS & Widening 16.9 Miles	Prelim PIH	0	0	Dec. 1, 1986
Elk Hill - Lolo Springs F 1-1(17)65	G, GS, & PMS 3.3 Miles	Final P.I.H.	0	45	Jul. 1, 1989
Meadow Creek - South S 508-1(2) 12	G, GS, PMS & Struct 5.3 Miles	Prelim P.I.H.	0	5	Oct. 1, 1989

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 1, 1984

PROJECT NO.: I90-1(95)22
PROJ. NAME: DREXEL E & W
LENGTH: 6.2 MILES
COUNTY: MINERAL
CONTRACT TIME: 100 W D
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 97
% TIME USED: 80
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,621,015.26
CONTRACTOR: NORTHWEST CONST INC.
FROM (town): KIRKLAND WA.
AWARD DATE: 2-23-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE: MAY, 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 649-2460
ADDRESS: ST. RTE 472
ST. REGIS MT.

GENERAL: NO CONTRACTOR WORKING THIS MONTH DUE TO WINTER SHUT DOWN

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-84

PROJECT NO.: I-IG 90-1(61)27, 4-849
PROJ. NAME: ST. REGIS EAST & WEST
LENGTH: 6.8 Miles
COUNTY: MINERAL
CONTRACT TIME: 220 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,466,868.84
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 14

TELEPHONE: 649-2460
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: Contractor commenced clearing & grubbing on scheduled date of 3-5-84. Started pioneering at Sta. 485+ on 3-26-84

Clearing & grubbing about 6% complete

2- Engineering crews on slope staking, staking Culverts & staking R/W & Fence line 1-man on general inspection & 2 men in office on notes

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Mila

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-84

PROJECT NO.: I90-1(67)39 U-4
PROJ. NAME: Sloway - Superior
LENGTH: 8.1 miles
COUNTY: Mineral
CONTRACT TIME: 209 W.D.
ORDER TO PROCEED DATE: 9-20-82
% COMPLETE: 0
% TIME USED: 78
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 0

CONTRACT AMOUNT: $ 7,299,746.44
CONTRACTOR: R.K.S.
FROM (town): Sheridan Wyo.
AWARD DATE: 9-21-82
DATE WORK STARTED: 11-7-82
PROBABLE COMPLETION DATE: 7-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tarija
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 532-4811
ADDRESS: BOX 147
Superior MT. 59872

GENERAL: Shutdown for winter

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: M3/a

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-84

PROJECT NO.: IR90 1(68)43
PROJ. NAME: Superior East & West
LENGTH: 16.5 miles
COUNTY: Mineral
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 830.83
% COMPLETE: 10
% TIME USED: 13
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,601,551.10
CONTRACTOR: McIntyre Const.
FROM (town): Great Falls
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 10-4-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G Tonija
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 822-4[illegible]
ADDRESS: Box 447
Superior MT 59872

GENERAL: Contractor has completed crushing PMS, & O&E.C. Subcontractor is working on raising guardrail.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1984

PROJECT NO.: IR 90-2(73)119
PROJ. NAME: Clinton - E&W
LENGTH: 15.5 Miles
COUNTY: Missoula & Granite
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 2
% TIME USED: 0
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2796742.94
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: 11-7-83
DATE WORK STARTED: 2-28-84
PROBABLE COMPLETION DATE: Aug 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allen Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 363-4420
ADDRESS: Hamilton, Mt.

GENERAL: Highway Crew Consists of 4 engineers running Centerline, 1 crack inspector and 1 project manager. Work has consisted of Missoula Const. Sealing cracks on Clinton East and West. Five Construction men. Also, Washington Const. has been crushing gravel and are now in process of setting up hot plant. Six men working for Washington Const.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1984

PROJECT NO.: IR 90-3(60)125
PROJ. NAME: Evaro Hill-East
LENGTH: 7.6 Miles
COUNTY: Sanders
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 4/16-84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,422,689.22
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: 11-7-83
DATE WORK STARTED: 2-28-84
PROBABLE COMPLETION DATE: Aug 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan Sutton
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 363-4420
ADDRESS: Hamilton, MT

GENERAL: A four man survey crew is locating vertical joints in preparation of sawing line. Subcontractor is crushing aggregate on this project as well as for IR 90-2(33)119.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

8

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-84

PROJECT NO.: IR 90-3(58)162
CONTRACT AMOUNT: $ 2,259,659.30
PROJ. NAME: GOLD CR. E&W
CONTRACTOR: SLETTEN CONST CO.
LENGTH: 10.0 MILES
FROM (town): GT. FALLS, MT
COUNTY: POWELL
AWARD DATE: JAN 30, 1984
CONTRACT TIME: 70 W.D.
DATE WORK STARTED: N/A
ORDER TO PROCEED DATE: APRIL 16, 1984
PROBABLE COMPLETION DATE: JULY 30
% COMPLETE: -0-
NO. DAYS WORKED PER WEEK: NONE
% TIME USED: -0-
NO. SHIFTS PER DAY: NONE
NO. MEN EMPLOYED: -0-
NO. HOURS PER SHIFT: NONE
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: NONE
EFFECTIVE OPENING DATE: NONE
PROJECT MANAGER: JASON R GIARD
TELEPHONE: 543-3002
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: Box 7039
MISSOULA MT 59807

GENERAL: THE CONTRACTOR PLANS TO BEGIN CRUSHING ABOUT THE 1ST OF APRIL AND BEGIN PAVING THE 1ST OF MAY THEY ARE PRESENTLY SETTING UP THE CRUSHER NEAR PHOSPHATE INTERCHANGE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Mar. 30, 1984

PROJECT NO.: AR-0090-4001-0809
CONTRACT AMOUNT: $121,091.80
PROJ. NAME: Luminaires Replacement.
CONTRACTOR: Livesay Traffic Maint. Inc.
LENGTH: N/A.
FROM (town): Great falls.
COUNTY: See Below -
AWARD DATE: Aug. 5, 83
CONTRACT TIME: 90 days
DATE WORK STARTED: Jan. 5, 84
ORDER TO PROCEED DATE: Aug. 26, 83
PROBABLE COMPLETION DATE: April, 1584
% COMPLETE: 90°
NO. DAYS WORKED PER WEEK: 0
% TIME USED:
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A.
PROJECT MANAGER: Vern Jones
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: P.O. Box 7039
Nisla, Mt. 59807

GENERAL: Contract work is completed at this time. Replacement and Maintance Luminaires are at Butte Westinghouse Ware house. To be picked up and distributed for Various Maintenance Dists.

Counties: Beaverhead, Flathead, Glacier, Granite, Jefferson, Lake, Lincoln, Mineral, Missoula, Powell, Revelli & Silver Bow -

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1984

F 7-1 (6) 43, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Project 41
CONTRACT AMOUNT: $ 4,350,724.30

PROJ. NAME: Hamilton South
CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 2.3 Miles
FROM (town): Sheridan, Wyoming

COUNTY: Ravalli
AWARD DATE: February 28, 1983

CONTRACT TIME: 120 Working Days
DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE: June 1984

% COMPLETE: 92
NO. DAYS WORKED PER WEEK:

% TIME USED: 94
NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 2 Standby
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: Hamilton, Mont. 59840

GENERAL: The Contractor is shut down until weather conditions improve.
2 men on standby for maintenance purposes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

11

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-84

PROJECT NO.: M 8116(3) CONTRACT AMOUNT: $642,067.10

PROJ. NAME: Mount Ave. Missoula CONTRACTOR: Long Constr. Co. Inc.

LENGTH: 3-Intersection FROM (town): Missoula

COUNTY: Missoula AWARD DATE: 9-30-83

CONTRACT TIME: 90 W.D. DATE WORK STARTED: —

ORDER TO PROCEED DATE: 10-24-83 PROBABLE COMPLETION DATE: 8-24-84

% COMPLETE: 0 NO. DAYS WORKED PER WEEK: —

% TIME USED: 0 NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Jim Williams TELEPHONE: 549-9302

NO. OF ENG. PERSONNEL EMPLOYED: 7 ADDRESS: P.O. Box 7039
Missoula Montana

GENERAL: The contractor plans to start work on April 2, 1984 weather permiting. Staking of the project is underway.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Mla

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-84

PROJECT NO.: S.M.D 2499-83
PROJ. NAME: Maintenance Stockpiles
LENGTH: 0
COUNTY: Lake, Lincoln & Flathead
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 15
% TIME USED: 5
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $273,060.00
CONTRACTOR: Schellinger Const Co
FROM (town): Columbia Falls
AWARD DATE: 9-30-83
DATE WORK STARTED: 1-25-84
PROBABLE COMPLETION DATE: 5-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Tubija
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 822-4810
ADDRESS: Box 147
Superior MT

GENERAL: Contractor is now moving to the pit at Rainbow Lake to resume work on this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: M/la

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-84

PROJECT NO.: S.M.P. 3299-83
PROJ. NAME: Maintenance Stockpiles
LENGTH: 0
COUNTY: Sanders, Lake & Missoula
CONTRACT TIME: 90 w.d.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 40
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE: 3/22/84

CONTRACT AMOUNT: $ 189,575.00
CONTRACTOR: Schellinger Const Co.
FROM (town): Columbia Falls, MT
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-6-84
PROBABLE COMPLETION DATE: 5-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: G. Tohiya
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 822-4510
ADDRESS: Box 147
Superior MT 59872

GENERAL: Contractor has completed crushing at Bonner and Rainy Lake thus completing this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: HES 5-3(13)132 CONTRACT AMOUNT: $ 16,100

PROJ. NAME: Guardrail & Signing West of WHITEFISH CONTRACTOR: Frank Gurney Inc

LENGTH: 0.5 FROM (town): Spokane, Wa.

COUNTY: Flathead AWARD DATE: 1-30-84

CONTRACT TIME: 20 W.D. DATE WORK STARTED: 3-20-84

ORDER TO PROCEED DATE: 4-16-84 PROBABLE COMPLETION DATE:

% COMPLETE: 25 NO. DAYS WORKED PER WEEK: 3 days / FOR A WEEK

% TIME USED: 0 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2-3 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Tod R Liggins TELEPHONE: 755-5572

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Work began March 20 with subcontractor, Sanson Construction Co, doing unclassified excavation.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1984

PROJECT NO.: FG-1(10)75
PROJ. NAME: Plains Safety
LENGTH: 1.6 Miles
COUNTY: Sanders
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 96
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,475,284.55
CONTRACTOR: Clark Brothers
FROM (town): Victor
AWARD DATE: March 31, 1983
DATE WORK STARTED: April 18, 1983
PROBABLE COMPLETION DATE: 7-15-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: E. Piedalue
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717
ADDRESS: Kalispell, Mt.

GENERAL: No work on the project. Seal and cover will be accomplished after May 15, 1984. One man working on notes as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-84

PROJECT NO.: F 38-1(5)4
PROJ. NAME: Col. Falls E+W
LENGTH: 4.3 Miles
COUNTY: Flathead
CONTRACT TIME: 120 W D
ORDER TO PROCEED DATE: 10-29-83
% COMPLETE: 4
% TIME USED: 2
NO. MEN EMPLOYED: 9-14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,368,570.28
CONTRACTOR: TRI-STATE CONST
FROM (town): Bellevue, WA.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: JULY 85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. P. ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 892-3987
ADDRESS: COLUMBIA FALLS

GENERAL: SCHELLINGER.
CRUSHING OF 1½" BASE BEGAN ON 2-18-84 WORKING 5-8 HOUR SHIFTS PER WEEK. THEY HAVE APPROX 95,000 TONS STOCKPILED. THEY BEGAN ¾" MATERIAL ON 3-7-84.

TRI STATE
EXCAVATION FOR STORM DRAIN BEGAN ON 3-27-84 WITH 5 MAN CREW WORKING 5 to 6, 9 or 10 Hr SHIFTS.

TREE CUTTING BEGAN ON 3-27-84 WITH 4 MAN CREW WORKING 8HR SHIFTS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1984

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: West Reserve Drive
LENGTH: 0.8 Miles
COUNTY: Flathead
CONTRACT TIME: 150 Work Days
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 55
% TIME USED: 57
NO. MEN EMPLOYED: 6-26
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,523,163.22
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 1, 1983
PROBABLE COMPLETION DATE: June 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: McIntyre Construction Co., spent 12 days the past reporting period preparing and placing the decks on both the Stillwater and Whitefish River Bridges. Also stripping forms off the Stillwater River Bridge and finishing the surface as they go.

Sub contractor, Kalispell Fence worked periodically building fence from station 216 to 225.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 29, 1984

PROJECT NO.: FR 6-1(8) 29 DATE SURVEY AUTHORIZED: 3-17-81

PROJ. NAME: THOMPSON FALLS - WEST OVERLAY DATE WORK STARTED: _____

LENGTH: 17 MILES ESTIMATED COMPLETION DATE: 4-27-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: E. PIEDALUE TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA
Kal. Area

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1984

PROJECT NO.: BRF 1-1(15) 57 DATE SURVEY AUTHORIZED: 4-4-83

PROJ. NAME: FISHER RIVER BRIDGE DATE WORK STARTED: 6-15-83

LENGTH: 1.0 Miles ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: E. PIEDALUE TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 99

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-84

PROJECT NO.: BRF 24-2(2)42 DATE SURVEY AUTHORIZED: 8-10-83

PROJ. NAME: MONTURE CR. BR. DATE WORK STARTED: 1-13-84

LENGTH: N/A ESTIMATED COMPLETION DATE: 4-6-84

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 543-5421

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-84

PROJECT NO.: FR 24-1(16)32 DATE SURVEY AUTHORIZED: 8-10-83

PROJ. NAME: CLEARWATER JCT. EAST DATE WORK STARTED: 1-31-84

LENGTH: 12 MILES ESTIMATED COMPLETION DATE: 4-20-84

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 543-5421

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 60%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA
Kal. Area.

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1984

PROJECT NO.: BR 9027 (3) DATE SURVEY AUTHORIZED: 8-25-84

PROJ. NAME: QUARTZ CR. BRIDGE NORTHWEST OF LIBBY DATE WORK STARTED: 2-27-84

LENGTH: 0.5 Miles ESTIMATED COMPLETION DATE: 3-19-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: E. PIEDALUE TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: MAR 29, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1)43 Jackson No.	PMS Overlay & Widening	PIH	8	80	10/84
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	P.IH	2.75	24	4/85
F 50-2(14)55 Gallatin Canyon Rd.	PMS Overlay & Digouts	P IH	1	6.1	8/84
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	P IH	0	39	7/84
F 47-1(1)0 Anaconda - Warm Springs	PMS Overlay	P.IH	0	57	8/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	P.I.H.	23.9	27.8	10/84
IR 90-5(45)256 Cardwell - East	Overlay, Guardrail & Levelling	P.IH	10	44.3	9/84
IR 90-6(45)307 Bozeman No. Side & E.	PMS Overlay & Guardrail	P.I.H.	2	15.1	9/84
F 86-1(5)3 Bridger Canyon Rd.	Slide Correction & Reconstruction	P IH	0	50	9/85
F 55-3(3)12 Legion Av. - Whitehall	Drainage	P.IH	0	0	—
M 5809(3) Montana Av. - Helena	Surfacing, Drains & Widening		1.5	70	—
F 12-1(1)0 W. Yellowstone - W.	PMS Overlay	P.IH	—	—	—
FR 50-1(1)10 Grayling Cr. No.	PMS Overlay	P IH	—	—	—
FR 50-1(1)20 Speciman Cr. N. & S.	PMS Overlay	P IH	—	—	—
RS 540-1(3)0 East River Road		P IH	—	—	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: MAR. 29, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 8-1(10)4 Garrison East	PMS Overlay	P.IH.	—	—	—
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widen	P.IH	—	—	—
F 69-1(2)10 Boulder - Whitehall	PMS Overlay & Widen	P.IH	—	—	—
RS 231-1(1)3 Green Meadow Dr. - Helena	Grading, Gravel Surf., PMS Overlay & Structures	P.IH	—	—	—
RS 283-1(1)0 Harrison - Pony	PMS Overlay	P.IH	—	—	—
M 1805(2) Holmes Av.-Rowe Rd. - Butte	Grading, Gravel Surf., PMS Overlay	P.IH	—	—	—
M 1816(1)1 Elizabeth-Warren - Butte	Grading, Gravel Surf., PMS Overlay	P.IH.	—	—	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-84

PROJECT NO.: F 8-1(5)6 — CONTRACT AMOUNT: $ 14,116.00

PROJ. NAME: UPGRADE AVON COMFORT STA. — CONTRACTOR: DREYER CONST. CO.

LENGTH: 0.00 MI. — FROM (town): BOZEMAN, MT.

COUNTY: POWELL — AWARD DATE: _____

CONTRACT TIME: 45 W.D. — DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____ — PROBABLE COMPLETION DATE: 6-8-84

% COMPLETE: _____ — NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____ — NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ — NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: IRV BROELL — TELEPHONE: 782-1797

NO. OF ENG. PERSONNEL EMPLOYED: ___ — ADDRESS: BUTTE, MT.

GENERAL: PRE-CONSTRUCTION CONFERENCE ~~WAS NOT~~ HELD 3-22-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-84

PROJECT NO.: F 8-4(10)88
PROJ. NAME: Toston South
LENGTH: 10.5 Miles
COUNTY: Broadwater
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,100,805
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula, Mont.
AWARD DATE: 2-29-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 8-1-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 444-6326
ADDRESS: Helena, Mont.

GENERAL: The contractor is presently setting up it's crushing operation 1.5 miles South of Toston and is expected to begin their crushing operation in early April, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-84

PROJECT NO.: F 13-1(3)24
PROJ. NAME: CAMERON-SOUTH
LENGTH: 11.5 MILES
COUNTY: MADISON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,476,345.47
CONTRACTOR: JIM GILMAN EXCAVATING
FROM (town): BUTTE, MT.
AWARD DATE: 11-30-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 1-682-4604
ADDRESS: GEN. DELIVERY
CAMERON, MT. 59720

GENERAL: SURVEY CREW SLOPE STAKING, RUNNING LEVEL, AND R/W LINE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-84

I 15-1(27)58 U2

PROJECT NO.: F 89-1(4)0
PROJ. NAME: DILLON SOUTH (NO. SECT) DILLON "I" CONN.
LENGTH: 3.1 Mi.
COUNTY: BEAVERHEAD
CONTRACT TIME: 250 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 83.6
% TIME USED: 93.4
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 7,977,999.79
CONTRACTOR: BEYERS GEN. CONST.
FROM (town): BUTTE, MT.
AWARD DATE: 3-5-82
DATE WORK STARTED: 4-19-82
PROBABLE COMPLETION DATE: JUNE '84
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: JIM FLYNN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 494-5894
ADDRESS: BUTTE, MT.

GENERAL: PROJECT ON WINTER SHUTDOWN.
CHECKING OF FINAL DATA IS PROGRESSING IN DISTRICT OFFICE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-84

PROJECT NO.: I15-3(42)150 U-1
PROJ. NAME: Bernice - Basin
LENGTH: 0.07 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: Oct. 30, 1983
% COMPLETE: 37
% TIME USED: 9
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 917,815.90
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls, Montana
AWARD DATE: Sept. 30, 1983
DATE WORK STARTED: Oct. 20, 1983
PROBABLE COMPLETION DATE: July 31, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert T. Gilman
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3788
ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Progress during this month was fair. The contractor is working on the structures at station 1063+54.00, forming and placing reinforcing steel and Class AD Concrete for Bents No. 1 and 2 crosbeams. He also completed the pile driving at this site. Percentages complete for the items are as follows: Traffic Control-Devices 36%;Traffic Control-Flagging 50%;Mobilization 60%; Contract & Bond 100%; Channel Change and all related items 100%;Concrete Class "AD" 19%;Prestressed Beams Type IV 100 Ft. 100%;Structural Steel 27%;Structure Excavation Type I 78%;Furn. Steel "H" Pile 76%;Drive Steel "H" Pile 77%;Furn. Steel Pipe Pile 47%;Drive Steel Pipe Pile 46%;Reinforcing Steel 5%;Work Bridge 38% and Bridge Survey Controls 40%. The contractor worked sixteen (16), eight (8)hour shifts employing an average of seven (7) men. The contract as a whole is 37% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/29/84

PROJECT NO.: IR 15-3 (46) 175 CONTRACT AMOUNT: $3,588,005.43
PROJ. NAME: Jefferson City N.& S. CONTRACTOR: American Asphalt, Inc.
LENGTH: 14.5 Miles FROM (town): Missoula, MT
COUNTY: Jefferson AWARD DATE: 2/29/84
CONTRACT TIME: 100 W. D. DATE WORK STARTED: _____
ORDER TO PROCEED DATE: 4/16/84 PROBABLE COMPLETION DATE: 9/15/84
% COMPLETE: _____ NO. DAYS WORKED PER WEEK: _____
% TIME USED: _____ NO. SHIFTS PER DAY: _____
NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: J.W. Bettle TELEPHONE: 444-6338
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: 2701 Prospect Ave.
Helena, MT 59620

GENERAL: Construction staking is underway. Initial staking at line for paving is 95% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-84

PROJECT NO.: IR 15-4(55)200
IR 15-4(59)217

PROJ. NAME: Helena-North, Wolf Crk. Cany.

LENGTH: 28.7

COUNTY: Lewis and Clark

CONTRACT TIME: 100 Working Days

ORDER TO PROCEED DATE: 6-23-83

% COMPLETE: 48

% TIME USED: 69

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,988,151

CONTRACTOR: Hilde Construction Co. Inc.

FROM (town): Great Falls, Mont.

AWARD DATE: 5-31-83

DATE WORK STARTED: 8-3-83

PROBABLE COMPLETION DATE: 6-30-84

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. Reather

NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 444-6326

ADDRESS: Helena, Mont.

GENERAL: The contractor has suspended crack sealing operations on 3-9-84 and is expected to resume surface preparations in late April, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/29/84

PROJECT NO.: IR 15-4(60)190
PROJ. NAME: Jefferson Co. line N6.
LENGTH: 10.4
COUNTY: Lewis & Clark
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 1/16/84
% COMPLETE: 6%
% TIME USED: -0-
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,691,103.80
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings, MT
AWARD DATE: 1/30/84
DATE WORK STARTED: 3/9/84
PROBABLE COMPLETION DATE: 7/20/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J.W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 444-6338
ADDRESS: 2701 Prospect Ave.
Helena, MT 59620

GENERAL: Contractor began crushing & stockpiling aggregate for plant mix Gr. "B" & Open Graded Friction Course on March 9, 1984 & is now 33% complete.

Initial staking of paving lines is 90% complete. Staking of Miscellaneous Items is 10% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-84

PROJECT NO.: HES 50-2(13) 87
PROJ. NAME: W. Edge of Bozeman
LENGTH: 0.0 miles
COUNTY: GALLATIN
CONTRACT TIME: 45 W. Days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 48
% TIME USED: 11
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 13,958.00
CONTRACTOR: Midland Electric Co.
FROM (town): Billings, MT 59104
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-8-83
PROBABLE COMPLETION DATE: 4-15-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —
PROJECT MANAGER: G.A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, MT 59715

GENERAL: Contractor has not moved back due to non-availability of Luminaire Standards from his Supplier.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1984

PROJECT NO.: F-BCF 39-1(5) 7
PROJ. NAME: Clyde Park - So.
LENGTH: 7.2
COUNTY: Park
CONTRACT TIME: 160 Days
ORDER TO PROCEED DATE: Aug. 2, 1983
% COMPLETE: 32
% TIME USED: 37
NO. MEN EMPLOYED: Variable
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,947,956.45
CONTRACTOR: Gilman Exc.
FROM (town): Butte
AWARD DATE: July 14, 1983
DATE WORK STARTED: Aug. 15, 1983
PROBABLE COMPLETION DATE: Sept. 1984
NO. DAYS WORKED PER WEEK: Varies
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Blossom
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 686-4610
ADDRESS: Box 9
Clyde Park, MT. 59018

GENERAL: Crushing completed 3-14-84.
Some concrete placed shields structure. Other items remain idle due to weather conditions.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Mar. 29, 1984

PROJECT NO.: F-BRF 59-1(5)7
PROJ. NAME: Clyde Park South
LENGTH: 7.2 Miles
COUNTY: Park
CONTRACT TIME: 140 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 76
% TIME USED: See split #1
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $418,469.95 Spl. #2, #3 & #4
CONTRACTOR: Martel Const. Inc.
FROM (town): Bozeman
AWARD DATE: July 11, 1983
DATE WORK STARTED: Aug. 31, 1983
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jerry Brannum
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt.

GENERAL: Progress during the period has been good work has consisted of driving 10x42 stl H pile for Bt #1 & #4, forming & placing Class DD Concrete for caps Bt #1, 2, 3 & 4, Setting 5 Type A prestressed beams span 3, 6 Type A beams span 2 & 5 Type A beams span 1, 4. Contractor is presently forming backwalls, diaphragms & decking. All work is at Shields River structure.
Construction Layout with a 2-man engineering crew is 80% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-84

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: Bridger-Griffin Drives
LENGTH: 0.4 miles
COUNTY: GALLATIN
CONTRACT TIME: 110 W. Days
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 13
% TIME USED: 29
NO. MEN EMPLOYED: 6-8
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 568,537.98
CONTRACTOR: Long Const.
FROM (town): Bozeman, Mt.
AWARD DATE: 8-26-83
DATE WORK STARTED: 9-9-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 TO 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, Mt 59715

GENERAL: Long Const. hauled approximately 1700 c.y. of Borrow To The fill at The Bridge ends Sta 28+. Finished The fill on Br. ends on 3+19-84 & Started hauling 3" CBC To Those areas, Finished 3" on 3-22-84 & Long Shut down until The Bridge work is farther along. Mackin is currently driving pile on Phase II of The structure.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Mar. 29, 1984

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: Bridger-Griffin Drive
LENGTH:
COUNTY: Gallatin
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 38
% TIME USED: 39
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 161,065.60 Spl. # 02
CONTRACTOR: Mackin Const. Co.
FROM (town): Billings, Mt.
AWARD DATE: Aug. 26, 1983
DATE WORK STARTED: 9-21-83
PROBABLE COMPLETION DATE: May 84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jerry Brannum
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt.

GENERAL: Contractor resumed work on 3-20-84. He set temporary barrier curbs on Phase I half of structure & turned traffic over 3-20-84. Contractor is in process of driving 12"ϕ & 16"ϕ pipe pile for Bents #1, #2, #3 & #4 on the Phase II part of structure.
Construction layout with a 3-man crew
Engineering is 40% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1984

PROJECT NO.: IR 90-4(37)230
PROJ. NAME: Homestake Pass E. & W.
LENGTH: 9.7 Miles
COUNTY: Jefferson & Silver Bow
CONTRACT TIME: 90
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 1%
% TIME USED: 0%
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,591,397.20
CONTRACTOR: Jim Gilman Exc., Inc.
FROM (town): Butte, Montana
AWARD DATE: Jan. 30, 1984
DATE WORK STARTED: 3/15/84
PROBABLE COMPLETION DATE: 10/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 782-1797
ADDRESS: 1940 "C" Street
Butte, Montana

GENERAL: Jim Gilman Exc. began crushing operations (plant mix gravel) for the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-84

PROJECT NO.: IR 90-6(43)313
PROJ. NAME: Rocky Canyon Overlay
LENGTH: 5.3 Miles
COUNTY: Gallatin
CONTRACT TIME: 75 W. DAYS
ORDER TO PROCEED DATE: 8-3-83
% COMPLETE: 91
% TIME USED: 64
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,819,034.08
CONTRACTOR: MaIntyre Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: 7-11-83
DATE WORK STARTED: 7-18-83
PROBABLE COMPLETION DATE: 7-1-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, MT 59715

GENERAL: No work is being performed on this project until weather permits OGEC paving. Preparing C.O. #2 for purchasing concrete Barrier reflectors to be installed by State Maintenance forces.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

3f

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-84

PROJECT NO.: IR 90-6(44) 314
PROJ. NAME: EXPANSION JOINT REPLACE.
LENGTH: 0.0
COUNTY: GALLATIN & PARK
CONTRACT TIME: 90 W. DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 96,706.00
CONTRACTOR: MARTEL CONST. INC.
FROM (town): BOZEMAN
AWARD DATE: 1-30-84
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. BOX 1110
BOZEMAN, MT

GENERAL: Pre construction conference was held 3-26-84.
No work will be started before 5-1-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-84

PROJECT NO.: RS 290-1(1)8
PROJ. NAME: 9mi. N. of Belgrade N.
LENGTH: 8.0 miles
COUNTY: GALLATIN
CONTRACT TIME: 20 W. Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,501.20
CONTRACTOR: LaSalle Construction
FROM (town): Havre, Mt. 59501
AWARD DATE: 11-7-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: G.A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Contractor has not moved onto the project as yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Mar. 29, 1984

PROJECT NO.: M 1212 (3)
PROJ. NAME: Kagy Boulevard
LENGTH: 1.2 Miles
COUNTY: Gallatin
CONTRACT TIME: Oct. 1, 1984
ORDER TO PROCEED DATE:
% COMPLETE: 7
% TIME USED: -
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 158,102.64 Split 04
CONTRACTOR: Martel Const. Inc.
FROM (town): Bozeman
AWARD DATE: Sept. 30, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jerry Branum
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt.

GENERAL: Contractor started work on 3-7-84 driving steel sheet piles for creek bank protection. He completed driving sheet piles 3-8-84 & shutdown his operation.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2/30

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1984

PROJECT NO.: SMP 2299-83
PROJ. NAME: Crush & Stockpile Gravel
LENGTH: N/A
COUNTY: Gallatin, Madison, Deer Lodge & Jefferson
CONTRACT TIME: 130
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 19.7
% TIME USED: 27.7
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 397,800.00
CONTRACTOR: West Valley Constr., Inc.
FROM (town): Anaconda, Mt.
AWARD DATE: Nov. 30, 1983
DATE WORK STARTED: Feb. 17, 1983
PROBABLE COMPLETION DATE: July 1, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Erickson
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 782-1797
ADDRESS: Butte, Mt.

GENERAL: Completed Crushing at Cartwright Pit in Jefferson Co. on 3-7-84. Moved to Hanson Pit, also in Jefferson Co., and began Crushing on 3-26-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29

PROJECT NO.: RRS-4138
PROJ. NAME: Railroad Grade Xing
LENGTH:
COUNTY: Statewide
CONTRACT TIME: 100 days
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 69
% TIME USED: 31
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 194,761.40
CONTRACTOR: Livesay Traffic Maintenance
FROM (town): Great Falls, Mt.
AWARD DATE: Aug 5, 1983
DATE WORK STARTED: Oct 6, 1983
PROBABLE COMPLETION DATE: June 1, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Irwin Broell
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
Butte, Mt 59702

GENERAL: Contractor commenced work when weather permitted on 3-20-84. He has been able to work regularly and has completed the Glendive area and is working toward Shelby & Havre, with the striping portion.
The painting portion will begin in the Billings area about the mid of April weather permitting, he plans to do the eastern part then the western part.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-84

PROJECT NO.: M 1212 (3)
PROJ. NAME: Kagy Blvd
LENGTH: 1.2 Miles
COUNTY: Gallatin
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 32
% TIME USED: —
NO. MEN EMPLOYED: 5-15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,785,195.24
CONTRACTOR: Jim Gilman Excavating Inc
FROM (town): Butte
AWARD DATE: Sept 30, 1983
DATE WORK STARTED: Nov. 9, 1983
PROBABLE COMPLETION DATE: 10-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: OLE OLSON
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt 59715

GENERAL: Very little grading this period Contractor working mostly on drainage & water line items & percent complete - Grading 85%. Drainage - X-drains 100% Storm sewer 60%. 14 inch water line 45% Base Course 20%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1984

PROJECT NO.: BR 9047(11) DATE SURVEY AUTHORIZED: 12/28/83

PROJ. NAME: Bridge over Silver Bow Cr. DATE WORK STARTED: 1/4/84

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 5/31/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 47%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1984

PROJECT NO.: BR 9039(8) DATE SURVEY AUTHORIZED: 11/17/83

PROJ. NAME: Bridge over Clark Fork DATE WORK STARTED: 11/17/84

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 4/30/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 72%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-84

PROJECT NO.: BR 9039(1) DATE SURVEY AUTHORIZED: 10-20-83

PROJ. NAME: BRIDGE OVER YELLOWSTONE RIVER DATE WORK STARTED: NO CREW ASSIGNED

LENGTH (8.5 MILES SO. OF LIVINGSTON AT PINE CR.) ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: TELEPHONE:

NO. PERSONNEL ASSIGNED: % COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 16 Mar 84

PROJECT NO.: BR 9029 (7) DATE SURVEY AUTHORIZED: 9 Nov 83

PROJ. NAME: Big Holes River Bridges DATE WORK STARTED: 7 Dec 83

LENGTH: 2.0 Miles ESTIMATED COMPLETION DATE: Mar 84

DATE SUBMITTED TO DISTRICT: 16 Mar 84

PROJECT MANAGER: Caprara TELEPHONE: 683-6290

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-84

PROJECT NO.: M 1305(2) DATE SURVEY AUTHORIZED: 1-4-84

PROJ. NAME: HOLMES AVE - BUTTE DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-84

PROJECT NO.: M 1212(9) DATE SURVEY AUTHORIZED: 5-10-82

PROJ. NAME: 3RD TO 19TH. MAY BLVD. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-84

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: Springhill Road DATE WORK STARTED: 12-7-83

LENGTH: 6.4 miles ESTIMATED COMPLETION DATE: 4-3-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. SITTON TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 51

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-84

PROJECT NO.: ERS 287-1(1)4 DATE SURVEY AUTHORIZED: 3-3-84

PROJ. NAME: S.W. OF THREE FORKS DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: ~ ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1984

PROJECT NO.: IR 90-4(37)230 DATE SURVEY AUTHORIZED: 12/20/83

PROJ. NAME: Homestake Pass (Quarry) DATE WORK STARTED: 12/20/84

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 1/27/84

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 53%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Mar. 29, 1984

PROJECT NO.: I15-3(42)150 4/3 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bernice Basin DATE WORK STARTED: July 25 1983

LENGTH: 6.9 Mi. ESTIMATED COMPLETION DATE: May 1, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: William G. Bork TELEPHONE: 406-225-3962

NO. PERSONNEL ASSIGNED: 14 % COMPLETE: 60 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1984

PROJECT NO.: IR 15-2(40)124 DATE SURVEY AUTHORIZED: 12/28/83

PROJ. NAME: PCCP Rehabilation Study DATE WORK STARTED: +

LENGTH: 7.7 Miles ESTIMATED COMPLETION DATE: +

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 0%

+ Work has not started on this project yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1984

PROJECT NO.: RF 8-1(4)34 DATE SURVEY AUTHORIZED: 3/29/69

PROJ. NAME: Avon - Elliston DATE WORK STARTED: 2/24/84

LENGTH: 11.1 Miles ESTIMATED COMPLETION DATE: 12/28/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 11%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	43	47	8- 1-84
FR 24-3(3)76 Rogers Pass E. (West Sect.)	Widen, Gravel Surf. PMBS	Field Review	0	5	7-15-85
RS 348(18) 5 Mi. S. Fort Benton - South	Grade, Gravel Surf. PMBB	Prelim P.I.H.	0	40	3-15-85
F 3-1(6)8 Sun River Jct. - North	PMBS, Overlay Minor Widening	Final P.I.H.	130	25	6- 1-84
RS 432-2(1)40 Rudyard - South	PMBS Overlay	Final P.I.H.	20	75	6-15-84
RS 448-1(1)0 Box Elder - West	PMBS Overlay	Final P.I.H.	60	75	6-15-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984

PROJECT NO.: IR 15-4(61)229
PROJ. NAME: Augusta Int. - North
LENGTH: 18.7 Miles
COUNTY: Lewis & Clark - Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,299,685.78
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: Feb. 29, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 10-15-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 727-4350
ADDRESS: 104 - 18th Ave. N.E.

GENERAL: The Pre-Construction Conference was held March 23, 1984. The contractor plans to start Guard Rail revisions on bridges the week of April 9, 1984. Crushing operations are planned for the first of May, and paving operations are planned for the first part of July.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: IR 15-8(41)389
PROJ. NAME: Sunburst-North
LENGTH: 8.5 Miles
COUNTY: Toole
CONTRACT TIME: 70 working days
ORDER TO PROCEED DATE: None
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,259,443.42
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Mt.
AWARD DATE: None
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Aug. 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Assessment against the 70 workings days stipulated for completion of this project will be started on April 16, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984

PROJECT NO.: F 1-4(5)271
PROJ. NAME: Shelby - West
LENGTH: 7.0 Miles
COUNTY: Toole
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 95
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 856,519.30
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: 5-31-83
DATE WORK STARTED: 7-13-83
PROBABLE COMPLETION DATE: 7-1-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 727-4350
ADDRESS: 104 - 18th Ave. N.E.
Great Falls, Mt.

GENERAL: No activity - Project on winter shutdown

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Gt Falls

CONSTRUCTION PROGRESS REPORT
FOR THE PERIOD ENDING: ~~March 30, 1989~~ 4-2-89

PROJECT NO.: HES 1-7(2) 393
PROJ. NAME: Bridge End Treatment East of Havre
LENGTH: 0.08 miles
COUNTY: Blaine
CONTRACT TIME: 30 WD
ORDER TO PROCEED DATE: 4-16-89
% COMPLETE: 25%
% TIME USED: 0
NO. MEN EMPLOYED: 3 to 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 20,991.00
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, MT
AWARD DATE: Jan 30, 1989
DATE WORK STARTED: 3-19-89
PROBABLE COMPLETION DATE: May '89"
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8+

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 265-6821
ADDRESS: PO Box 592
Havre, MT.

GENERAL: Progress has been good. The embankment in place is 100% complete, the reuse bridge rail is 20% complete and the Guard rail is 20% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~March 29, 1984~~ 4-2-84

PROJECT NO.: F 3-2(8) 18
PROJ. NAME: Fairfield-E. & W.(East)
LENGTH: 5.0 miles
COUNTY: Cascade/Teton
CONTRACT TIME: 110 + 1 W.D.
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Construction Co.
FROM (town): Great Falls
AWARD DATE: November 30, 1982
DATE WORK STARTED: February 1, 1983
PROBABLE COMPLETION DATE: June 15, 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1-2
TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, Mt.

GENERAL: No activity this period for the contractor. State personnel working on the Final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 2,1984

PROJECT NO.: F 24-3(5)100
PROJ. NAME: Rogers Pass Middle Section
LENGTH: 8.5 miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 / 6 working days
ORDER TO PROCEED DATE: Oct. 18,1982
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,215,825.45
CONTRACTOR: Meyers Construction Co.
FROM (town): Billings,Montana
AWARD DATE: Sept. 24,1982
DATE WORK STARTED: Nov. 18,1982
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: S.W.Newton
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 562-3888
ADDRESS: Augusta, Montana

GENERAL: All major items are complete except for the fencing and chip seal.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984

PROJECT NO.: HES 60-2(11)91 U-2 & F-BHF-RTF60-2(5)92 U-2
(APPROACHES) $893,096.00
CONTRACT AMOUNT: $2,764,053.48

PROJ. NAME: Warden Br. Approaches
CONTRACTOR: Sletten Const. Co.

LENGTH: 0.4 Miles
FROM (town): Great Falls

COUNTY: Cascade
AWARD DATE: February 28, 1983

CONTRACT TIME: 220+4 W.D.
DATE WORK STARTED: March 30, 1983

ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE: 4/30/84

% COMPLETE: 95
NO. DAYS WORKED PER WEEK:

% TIME USED: 63
NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: 104 18th Ave. N.E.
Great Falls, Mt.

GENERAL: No activity this period. Work remaining includes construction of access road under the structure and work will resume when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

58

CMS-14

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-2-84 ~~3-31-84~~

PROJECT NO.: Structure F BRF RTE (0-2(5) 02

PROJ. NAME: Warden Bridge

LENGTH: 0.203 Mile

COUNTY: Cascade

CONTRACT TIME: 220 Working Days

ORDER TO PROCEED DATE: 4-13-83

% COMPLETE: 98

% TIME USED: 62

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: 1,870,957.0 $2,764,053.48

CONTRACTOR: Sletten Constr. Company

FROM (town): Great Falls, Mt.

AWARD DATE: 2-28-83

DATE WORK STARTED: 3-22-84

PROBABLE COMPLETION DATE: 4-15-84

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-14-83

PROJECT MANAGER: T. G. Tomich

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 727-4350

ADDRESS: Box 1359
Great Falls, Mt.

GENERAL: There was no work this past month due to inclement weather. The structure was open to traffic on 11-14-83 with items of drainage and punch list remaining. Contractor on winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-2-84 ~~3-31-84~~

PROJECT NO.: F BRF RTF 60-2(5) U3 CONTRACT AMOUNT: $ 550,827.00

PROJ. NAME: Worden Bridge Overley CONTRACTOR: Sletten Constr. Company

LENGTH: 0.4 Mile FROM (town): Great Falls, Mt.

COUNTY: Cascade AWARD DATE: 8-30-84

CONTRACT TIME: 100 Working Days DATE WORK STARTED:

ORDER TO PROCEED DATE: 10-24-84 PROBABLE COMPLETION DATE: 7-30-85

% COMPLETE: 0 NO. DAYS WORKED PER WEEK:

% TIME USED: 0 NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. G. Tomich TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Box 1359

Great Falls, Mt.

GENERAL: Preconstruction Conference set up for April 6,1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

6d

DISTRICT: Gt Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~March 30, 1984~~ 4-2-84

PROJECT NO.: RS 240-1(2) 11

PROJ. NAME: Chinook - Cleveland

LENGTH: 19.2 Miles

COUNTY: Blaine

CONTRACT TIME: 60 / 12 WD

ORDER TO PROCEED DATE: 4-18-83

% COMPLETE: 80%

% TIME USED: 83%

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 852 593.20

CONTRACTOR: Balfrusch Const Co.

FROM (town): Havre, Mt.

AWARD DATE: Feb. 28, 1983

DATE WORK STARTED: May 18, 1983

PROBABLE COMPLETION DATE: June 84

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Treftz

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 265-6821

ADDRESS: PO Box 592
Havre, Mt. 59501

GENERAL: No activity this period. Eng. personnel working on Final as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984 (Final Report)

PROJECT NO.: RS-BRS 330-1(5)1
PROJ. NAME: Ulm Br. Appr.
LENGTH:
COUNTY:
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 2/21/84

CONTRACT AMOUNT: $1,861,841.20
CONTRACTOR: Sletten Const. Co.
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 3/1/84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 727-4350
ADDRESS: 104 18th Ave. N.E.
Great Falls, Mt.

GENERAL: Project Final Estimate was completed and submitted to the Great Falls District Office on 3/26/84, for final checking. This is the FINAL REPORT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 2,1984

PROJECT NO.: SMP 2599-83
PROJ. NAME: Maintenance Stockpiles
LENGTH:
COUNTY: Lewis & Clark,Pondera ~~Cascade and Glacier~~
CONTRACT TIME: 82 working days
ORDER TO PROCEED DATE: Dec. 19,1983
% COMPLETE: 16%
% TIME USED: 36%
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 291,640.00
CONTRACTOR: Konitz Contracting Inc.
FROM (town): Lewistown,Montana
AWARD DATE: Nov. 30,1983
DATE WORK STARTED: March 26,1984
PROBABLE COMPLETION DATE: June 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: S.W.Newton
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 562-3888
ADDRESS: Augusta,Montana

GENERAL: Contractor producing STKPL. Top Surf,$\frac{1}{2}$" Gr.4A material from pit # 0704-58 Simms. Total of 10,000 tons to be produce from this pit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-2-84

PROJECT NO.: BR 9018(3) EAST OF BABB DATE SURVEY AUTHORIZED: 1-30-84

PROJ. NAME: SAINT MARY CANAL BR. DATE WORK STARTED: 3-15-84

LENGTH: 1300' ~~ESTIMATED~~ COMPLETION DATE: 3-22-84

DATE SUBMITTED TO DISTRICT: 3-30-84

PROJECT MANAGER: G. BROWN TELEPHONE: 454-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-2-84 ~~March 30, 1984~~

PROJECT NO.: M 5712 (1) DATE SURVEY AUTHORIZED: 4-2-83

PROJ. NAME: 19TH Ave - Havre DATE WORK STARTED: 7-12-83

LENGTH: _____ ESTIMATED COMPLETION DATE: Aug. 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 25%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~March 30, 1984~~ 4-9-84

PROJECT NO.: BHM 5710 (1) GN RR OVERPASS - HAVRE

PROJ. NAME: Utility Agreement Montana Power Co

LENGTH: _____

DATE SURVEY AUTHORIZED: _____

DATE WORK STARTED: Jan 31, 1984

ESTIMATED COMPLETION DATE: May - 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Treftz

TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 80 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984

PROJECT NO.: M 5225 (1)

PROJ. NAME: Ramps 1 315

LENGTH: 0.49 Miles

DATE SURVEY AUTHORIZED: 2-1-78

DATE WORK STARTED: 10- 8-80

ESTIMATED COMPLETION DATE: 4-3-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 4-6

% COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984

PROJECT NO.: M 5212(1) Great Falls
PROJ. NAME: South Arterial
LENGTH: 8.85 Miles

DATE SURVEY AUTHORIZED: 9-17-81
DATE WORK STARTED: 12-10-81
ESTIMATED COMPLETION DATE: 12-31-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson
NO. PERSONNEL ASSIGNED: 0

TELEPHONE: 727-4350
% COMPLETE: 46

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-18-84 ~~3-29-84~~

PROJECT NO.: R.S. 431-1(2) 7
PROJ. NAME: Faifield-Power
LENGTH: 7.0 miles

DATE SURVEY AUTHORIZED: 10-80
DATE WORK STARTED: 2-21-84
ESTIMATED COMPLETION DATE: 5-31-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: T. Hammerbacker
NO. PERSONNEL ASSIGNED: 3-4

TELEPHONE: 467-3448
% COMPLETE: 20

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South (North Section) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: * 4-16-84

*Pending outcome of Condemnation (Parcel 11)

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-2-84

PROJECT NO.: BRF 58-1(5)17 DATE SURVEY AUTHORIZED: 1-26-84

PROJ. NAME: N. FORK CUTBANK CR. BR DATE WORK STARTED: 3-12-84

LENGTH: 1.0 MILE ESTIMATED COMPLETION DATE: 4-27-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Bennie TELEPHONE: 454-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 5%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 2,1984

PROJECT NO.: RF 24-3(3) 76 DATE SURVEY AUTHORIZED: Mar, 2,1983

PROJ. NAME: Rogers Pass-East West Section DATE WORK STARTED: July 21,1983

LENGTH: 3.48 miles ESTIMATED COMPLETION DATE: June 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S.w.Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 2,1984

PROJECT NO.: RF 24-3(2) 76 DATE SURVEY AUTHORIZED: N/A

PROJ. NAME: Bowmans North East DATE WORK STARTED: Feb. 2,1984

LENGTH: 7.8 miles ESTIMATED COMPLETION DATE: April 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S.w.Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 90%

Work consists of running R/W line and ties to gravel pits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984

PROJECT NO.: M.P. 79.3 to M.P. 89.6 RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Big Sandy - Box Elder DATE WORK STARTED: 1-27-84

LENGTH: 10.3 Miles ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Treft G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 35%

Work consisted of projecting centerline to match original centerline and making property ties.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984

PROJECT NO.: M.P. 72.3 to M.P. 74.8 RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOma - Big Sandy DATE WORK STARTED: 2-9-84

LENGTH: 2.15 Miles ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 75%

Work consisted of taking x-sections, making property ties, and plotting profile.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984

PROJECT NO.: M.P. 55.0 to M.P. 62.6 RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - Box Elder DATE WORK STARTED: 1-27-84

LENGTH: _____ ESTIMATED COMPLETION DATE: 5-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: -6-9 % COMPLETE: 75%

Work consisted of Completing centerline, topography, bench levels, and x-sections. Remaining work is section ties.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984

PROJECT NO.: M.P. 52.1 to M.P. 55.0 RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - North DATE WORK STARTED: 12-6-83

LENGTH: 2.8 Miles ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 - 3 % COMPLETE: 95%

Section tie work in progress.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 2, 1984

PROJECT NO.: M.P. 51.4 to M.P. 52.1 RF 10-2(3)51 (Bridge) DATE SURVEY AUTHORIZED: 4-18-83

PROJ. NAME: Loma North & South DATE WORK STARTED: 5-17-83

LENGTH: 0.68 Miles ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 - 3 % COMPLETE: 95%

Work consisted of making property ties, and obtaining additional Hydralic data.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-3-84 ~~March 28, 1984~~

PROJECT NO.: IR 15-3(78)278 DATE SURVEY AUTHORIZED: Dec. 28, 1983

PROJ. NAME: 4 Locations on I 15 Near Great Falls DATE WORK STARTED: Jan. 18, 1984

LENGTH: 0.6 Miles ESTIMATED COMPLETION DATE: April 13, 1984

DATE SUBMITTED TO DISTRICT: March 27, 1984

PROJECT MANAGER: Walter D. Smith TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE CRM/BHB/sw/221E

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-2-84

PROJECT NO.: BR 9051(6) DATE SURVEY AUTHORIZED: 1-30-84

PROJ. NAME: Willow Creek Bridge DATE WORK STARTED: 3-26-84

LENGTH: 1000' ESTIMATED COMPLETION DATE: 4-6-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Brown TELEPHONE: 454-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 30%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 26-1(1)3 SIDNEY - N.D LINE	GR., GRAVEL, PMS STRUCTURE	FINAL P.I.H.	52	38%	3/1/85
RS 336-1(1)0 OLLIE RD. - N. OF BALEE	GS	(COMPLETED)			
BRF 1-10(11)592 E OF W.N.P. (MSO. CR.)	STR., APPS.	FINAL P.I.H.	132	65%	3/1/85
BRF 42-3(6)73 S. OF GLASGOW (MILE RY)	STR. APPS.	PRE. P.I.H.	~	0%	3/1/87
RS 201-2(2)33 PRESSERVILLE-FAIRVIEW	GS. PMS.	FINAL P.I.H.	16	75%	6/1/84
M 1499(1) LIN. AVE. & 5TH S.E. -SIDNEY	PMS OVERLAY	~	52	(COMPLETED)	
F 42-3(7)59 FORT PECK - GLASGOW	PMS OVERLAY & WIDEN	COMP. OF SURVEY	~	0%	7/1/87
F 25-1(6)0 CIRCLE - NORTH	PMS OVERLAY & WIDEN	PRE. P.I.H.	~	25%	8/1/86
F 7-1(8)46 FALCON CO. LINE - EEW	PMS OVERLAY	P.I.H.	~	0%	7/1/85
F 18-1(2)1 MILES CITY - N.W.	PMS OVERLAY	P.I.H.	~	0%	9/1/85
F 62-2(7)37 SIDNEY - NORTH	G., GS., PMS.	P.I.H.	~	0%	5/1/85

TOTAL = 252

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-84

PROJECT NO.: RS000 S(66) TRAFFIC CONTROL DEVICES
PROJ. NAME: Secondary Routes
LENGTH: 59.1
COUNTY: DAWSON
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 40
% TIME USED: 0
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $19,951.40
CONTRACTOR: La Salle Construction
FROM (town): Havre, Montana 59501
AWARD DATE: 11-7-83
DATE WORK STARTED: 3-22-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 365-2877
ADDRESS: Glendive, Montana 59330

GENERAL: A Preconstruction Conference was held on March 16, 1984.
Work started on March 22, 1984 with two men employed. Started on Route No. 335 10 POSTS
MARSH ROAD, Lindsay-West Route 467, 20 POSTS
Bloom Field Lindsay Route 470 18 POSTS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/27/84

PROJECT NO.: F 2-1 (7) 34
PROJ. NAME: Locate East
LENGTH: 11.8 mi
COUNTY: Custer
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 93
% TIME USED: 80
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,230,740.81
CONTRACTOR: Portable Pavers - Prince Inc (J.V.)
FROM (town): Miles City, Mt.
AWARD DATE: 7/11/83
DATE WORK STARTED: 8/5/83
PROBABLE COMPLETION DATE: 6/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 232-1893
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of Portable Pavers Finishing hauling 1/2" cover material from Forsyth to project Site on 3/12/84. Sub-Contractor LaSalle Const. Co. Continued to work on the guard rail renovation with this work being Completed on 3/16/84. LaSalle also began work on the Locate Rest Area Renovation on 3/13/84. Items and percent Complete are as Follows: Digouts - 100%, Plant Mix Paving - 97%, Guardrail Renovation - 100%, and Rest Area Renovation - 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-84

PROJECT NO.: BRS 22-1 (1) 14
PROJ. NAME: 2½ Miles East of Flaxville
LENGTH: 0.83 Miles
COUNTY: Daniels
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 11
% TIME USED: 63
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 410,607
CONTRACTOR: Riverside
FROM (town): Paradise
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 8, 1983
PROBABLE COMPLETION DATE: June 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: None

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson 59218

GENERAL: All contractor personnel moved off the project on November 22, 1983. Items and percent complete to date are: Fencing 100%; Grading 2%; Topsoil 27%; Drainage 41%. The project as-a-whole is 11% complete with 63% of the contract time elapsed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1984

PROJECT NO.:F RTF 22-2 (3) 40 U-1 &2
PROJ. NAME: Plentywood-South
LENGTH: 4.7
COUNTY: Sheridan
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 80
% TIME USED: 80
NO. MEN EMPLOYED: None
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,468,570
CONTRACTOR: Hilde
FROM (town): Great Falls
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 19, 1983
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Paving crew began moving hot plant off the project on March 13. Plans are not definate at this time as to when the paving crew and equipment will return to complete the work. Items and percent complete remain at: Grading, drainage, and gravel surfacing 100%; Plant Mix Surfacing 23%. Unit 1 portion of the project is 79% complete, Unit 2 is 90% complete, the project as-a-whole is 80% complete with 80% of the contract time elapsed. A 3 man engineering crew is working up and checking final quantities, the final is 50% complete. Signal, signing, seeding, and fencing work expected to resume as soon as weather conditions will permit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/27/84

PROJECT NO.: F 23-1(6)1 M 8001 (3)
PROJ. NAME: Main & Haynes Miles City Leighton Blvd Miles City
LENGTH: 3.8 mi
COUNTY: Custer
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE: Not Let
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: Construction layout has been in progress since 2/6/84. Work during the past period Consisted of Staking and layout and Staking of Storm water Settling pond area. Items and percent Complete are as follows: ALL & - 100%, benchmarks - 100%, Settling Pond layout and Staking - 100%, Leighton Blvd Staking 100% and Main & Haynes Staking - 40%. The Constract will be let to bid on 3/29/84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1984

PROJECT NO.: F31-1(4)25
PROJ. NAME: GLASGOW - OPHEIM
LENGTH: 6.8 MILES
COUNTY: VALLEY
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 08-02-83
% COMPLETE: 88
% TIME USED: 70
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 793,961.00
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS
AWARD DATE: July 11, 1983
DATE WORK STARTED: 09-01-83
PROBABLE COMPLETION DATE: 06-30-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 746-3431
ADDRESS: NASHUA, MONTANA 59248

GENERAL: No work on the project during the period. The project is on a winter shutdown.
All items are 100% complete with the exception of seal and cover material which will be completed after May 15, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27,1984

PROJECT NO.: FH 51-1(1)0 & RS 484-1(2)0

PROJ. NAME: FORT HOWE NORTH & ASHLAND-OTTER CREEK

LENGTH: 19.8 miles

COUNTY: Powder River

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: _____

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $2,198,246.15

CONTRACTOR: PORTABLE PAVERS, INC.

FROM (town): Miles City, MONTANA

AWARD DATE: November 7, 1983

DATE WORK STARTED: _____

PROBABLE COMPLETION DATE: _____

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Duane J. Strohmyer TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept. of Highways Miles City, MT. 59301

GENERAL: Supplier, PRINCE Inc., Completed crushing the Rock for plant mix on 2-29-84. No other work on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-84

PROJECT NO.: I94-4(34)114
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 46
% TIME USED: 48
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $10,499,672.50
CONTRACTOR: BEVERLY GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3/31/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 11/15/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 4
TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING, DRAINAGE, AND SEEDING. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING 85%, DRAINAGE 88%, FENCING 74%, SEEDING 23%. SSPRC SUB-CONTRACTOR WORKED 6 DAYS. SEEDING SUB-CONTRACTOR WORKED 2 DAYS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-84

Structures Only

PROJECT NO.: I-94-4(34)148

PROJ. NAME: Shirley - West

LENGTH: 5.2 Miles

COUNTY: Custer

CONTRACT TIME: 200 W.D.

ORDER TO PROCEED DATE: 5-16-83

% COMPLETE: 55 (Structures)

% TIME USED: 48

NO. MEN EMPLOYED: 10

ACTUAL COMPLETION DATE: —

Structures Only

CONTRACT AMOUNT: $ 1,243,302

CONTRACTOR: Cap Constr. Co.

FROM (town): Billings, Montana

AWARD DATE: 3-31-83

DATE WORK STARTED: 7-13-83 (Structures)

PROBABLE COMPLETION DATE: 7-13-84 (Structures)

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Walter O. Dane TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: 38 Cty Street
Miles City, Montana

GENERAL: Sub-Contractor Cap Construction Co. resumed work on this project March 13, 1984. On the bridge over Onion Creek NO concrete was placed for the backwalls & Wings, Bent 1, E.B. & W.B. Work is in progress constructing and setting backwall & wing forms on Bent 1, E.B. & W.B. and the diaphragm and deck forms on the W.B. Structure. No work performed on the Shirley Int. Sta. 961+00.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-84

PROJECT NO.: IR 94-6(33)191 IR 94-6(36) 203
PROJ. NAME: Dawson co. line east Glendive west
LENGTH: 18.8 miles
COUNTY: DAWSON
CONTRACT TIME: 110
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,439,990.65
CONTRACTOR: Duininck Bros. & Gilchrist
FROM (town): Prinsburg, MN. 56281
AWARD DATE: 2-29 84
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Howard D. Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 3-4
TELEPHONE: 365-2877
ADDRESS: West Glendive

GENERAL: Three to Four engineers (survey crew) worked six days locating and setting points on EB & WB lanes for Poppy link. Also Poppy line was ran on EB lane station 2294+22.1 to 2374+00

A Preconstruction conference is scheduled for April 5, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31-1984

PROJECT NO.: RS 258-1(3)0
PROJ. NAME: Reserve East
LENGTH: 11.5 Miles
COUNTY: Sheridan
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 90
% TIME USED: 67
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11-1983
DATE WORK STARTED: 8-17-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 653-1050
ADDRESS: Dept of Highways
Wolf Point, MT 59201

GENERAL: Items remaining to be completed are seal, cover & final striping.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1984

PROJECT NO.: RS 332-2(3)12
PROJ. NAME: GARLAND NORTH & SOUTH
LENGTH: 10.0 MILES
COUNTY: CUSTER
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 68
% TIME USED: 95
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 718,268.80
CONTRACTOR: SWANK & SONS CONST. CO. INC.
FROM (town): ANACONDA, MONTANA
AWARD DATE: MAY 31, 1983
DATE WORK STARTED: JUNE 23, 1983
PROBABLE COMPLETION DATE: APRIL 29, 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. STEHMEYER
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, MT. 59301

GENERAL: WORK WAS SUSPENDED FOR THE SEASON ON OCTOBER, 13, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1984

PROJECT NO.: RS-BRS 438-1(3)21
PROJ. NAME: NASHUA - NORTH
LENGTH: 4.0 MILES
COUNTY: VALLEY
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 60
% TIME USED: 51
NO. MEN EMPLOYED: 4 TO 9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,370,816.48
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MT.
AWARD DATE: August 26, 1983
DATE WORK STARTED: Sept. 14, 1983
PROBABLE COMPLETION DATE: 07-31-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DURDOCHER
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 746-3431
ADDRESS: NASHUA, MONT. 59248

GENERAL: Contractor worked 12-8 hr Shifts this past period. Producing and Stockpiling 1/2" cover material. Plan to complete the 1 1/2" CR. Base beginning 3-28-84.

Items and percent Complete are: Grading = 99%
Drainage = 100%; Concrete = 100% Riprap 100%
Fencing = 90% and 1 1/2" Base 89%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1984

PROJECT NO.: RS 447~1(7)12
PROJ. NAME: Rosebud~South
LENGTH: 3.9 MILES
COUNTY: Rosebud
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: A five-man crew slope staked 0.7 MILES MAKING A TOTAL to date of 3.9 miles or 100 % complete.
Culvert staking 95 % complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1984

PROJECT NO.: M-5006 (3) & M-BRS-5007 (1)
CONTRACT AMOUNT: $ 1,087,274.00
PROJ. NAME: BN R/R Underpass
CONTRACTOR: Cop Constr. Co.
LENGTH: 0.5
FROM (town): Billings, Mt.
COUNTY: Dawson
AWARD DATE: 9-24-82
CONTRACT TIME: 186 W.D.
DATE WORK STARTED: 1-24-83
ORDER TO PROCEED DATE: 10-18-82
PROBABLE COMPLETION DATE: 4-30-84
% COMPLETE: 98
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 79
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 8 to 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken Quale
TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Dept. of Highways
Glendive, Mont. 59330

GENERAL: Work consisted of excavation and placing reinforcing steel & Class "D" Concrete in foundations for lighting Standards by Sub - Contractor Ace Electric

One engineer assigned on inspection

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4/80

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-84

PROJECT NO.: RS 245-1(3)0
PROJ. NAME: JORDAN - NORTHWEST
LENGTH: 15.0 MILES
COUNTY: GARFIELD
CONTRACT TIME: 80 W. D.
ORDER TO PROCEED DATE: APRIL 16,84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,134,102.65
CONTRACTOR: CLARK BROTHERS CONTRACTORS
FROM (town): VICTOR, MONTANA Box 67 59875
AWARD DATE: FEB. 29, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: BERNARD KELLY
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2877
ADDRESS: GLENDIVE, Montana 59330

GENERAL: A Preconstruction Conference was held on March 23, 1984.
Plans are to start crushing Plant Mix material some time in the first week of April.
Grading to start shortly after.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31-1984

PROJECT NO.: RRS 1-10(7)GWO V-2
PROJ. NAME: Poplar River Bridge
LENGTH: 0.14 Miles
COUNTY: Roosevelt
CONTRACT TIME: 20 W.D
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 26,000.00
CONTRACTOR: Baltrusch
FROM (town): Havre
AWARD DATE: January 30-1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 4-15-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Plan to start the first week in April.
A pre-construction conference was held
March 7-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31-1984

PROJECT NO.: STP 4399-03
PROJ. NAME: Maint. Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley & Phillips
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 25 ~~50~~ %
% TIME USED: 13 %
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 291,171.00
CONTRACTOR: Eckart Const
FROM (town): Miles City
AWARD DATE: Nov. 30-1983
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE: 6-30-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Fisher Sand and Gravel ~~Plant to~~ started Crushing operations on March 20, 1984. stockpile in Richland Co. is Approx. 50% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

FINAL

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-8-84

PROJECT NO.: BR 9055 (12) DATE SURVEY AUTHORIZED: 2-6-84

PROJ. NAME: BEAVER CR. BR. 1ST AVE. SOUTH DATE WORK STARTED: 2-9-84

LENGTH: .24 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 3-8-84

PROJECT MANAGER: H. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1984

PROJECT NO.: BR 9046 (5) DATE SURVEY AUTHORIZED: 12/6/83

PROJ. NAME: BIG MUDDY CR. S.S MILES WEST PLENTYWOOD DATE WORK STARTED: ~

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 5/18/85

DATE SUBMITTED TO DISTRICT: 3/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1984

PROJECT NO.: BR 9043 (8) DATE SURVEY AUTHORIZED: 11/23/83

PROJ. NAME: EAST FORK SHOTGUN CREEK - ROOSEVELT CO. DATE WORK STARTED: ~

LENGTH: 0.7 ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 3/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1984

PROJECT NO.: BR 9028 (7) DATE SURVEY AUTHORIZED: 11-18-83

PROJ. NAME: Redwater River Bridge - McCone DATE WORK STARTED: 2-1-84

LENGTH: 0.45 Miles ESTIMATED COMPLETION DATE: 3-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1984

PROJECT NO.: BR 9017 (6) DATE SURVEY AUTHORIZED: 10/27/83

PROJ. NAME: NORTH FORK PHILLIPS CR. - GARFIELD CO. DATE WORK STARTED: 3/12/84

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: 4/13/84

DATE SUBMITTED TO DISTRICT: 3/28/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 84 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-84

PROJECT NO.: BR 9013(6) DATE SURVEY AUTHORIZED: 2-23-84

PROJ. NAME: Pine Creek-Fallon Co. DATE WORK STARTED: 2-27-84

LENGTH: 0.28 miles ESTIMATED COMPLETION DATE: 4-9-84 Revised from 3-23-84

DATE SUBMITTED TO DISTRICT: 3-28-84

PROJECT MANAGER: H. Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 Part time % COMPLETE: 85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1984

PROJECT NO.: BR 9010(7) DATE SURVEY AUTHORIZED: 10-20-83

PROJ. NAME: Eagle Creek - S.E. of Hozeltine DATE WORK STARTED: 12-16-83

LENGTH: 0.3 miles ESTIMATED COMPLETION DATE: 3-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 95

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENdive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-84

PROJECT NO.: BR 9009 (4) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: Tongue River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 4 TO 6 % COMPLETE: 50%

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1984

PROJECT NO.: BR 9006 (3) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: THOMPSON CREEK - CARTER CO. DATE WORK STARTED: ~

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: APRIL 1985

DATE SUBMITTED TO DISTRICT: 3/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1984

PROJECT NO.: M 1407 (1) DATE SURVEY AUTHORIZED: 9/19/83

PROJ. NAME: NINTH AVE. N.E. - SIDNEY DATE WORK STARTED: 2/6/84

LENGTH: 0.44 ESTIMATED COMPLETION DATE: 5/25/84

DATE SUBMITTED TO DISTRICT: 3/28/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 95 % ~ % COMPLETE REVISED ON THIS REPORT- SURVEY WORK NOT COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1984

PROJECT NO.: RS 261-2(1) 34 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: SOUTH OF SHADWELL CREEK - NORTH DATE WORK STARTED: ~

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: 3/30/85

DATE SUBMITTED TO DISTRICT: 3/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1984

PROJECT NO.: BRF 42-3(6) 73 DATE SURVEY AUTHORIZED:

PROJ. NAME: FORT PECK - GLASGOW MILK RIVER BRIDGE DATE WORK STARTED: JAN. 3, 1984

LENGTH: 1.0 MILES ESTIMATED COMPLETION DATE: MARCH 2,

DATE SUBMITTED TO DISTRICT: MARCH 15, 1984

PROJECT MANAGER: DUROCHER TELEPHONE: 746-3431

NO. PERSONNEL ASSIGNED: 4 TO 6 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1984

PROJECT NO.: F 42-3 (7) 59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: FORT PECK - GLASGOW DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES ESTIMATED COMPLETION DATE: 4-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUBOCHER TELEPHONE: 746-3431

NO. PERSONNEL ASSIGNED: 4 TO 6 % COMPLETE: 23

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1984

PROJECT NO.: F 26-1(1)3 DATE SURVEY AUTHORIZED: 8/21/81

PROJ. NAME: SIDNEY - N.D. LINE DATE WORK STARTED: 9/2/81

LENGTH: 5.2 MILES ESTIMATED COMPLETION DATE: 6/29/84

DATE SUBMITTED TO DISTRICT: 3/28/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 30 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 14-3(3) 108 Shawmut West	Widen & Overlay	P.I.H.	0	50	7-84
F 16-1(17) 12 Billings North	Reconstruction	Pre P.I.H.	28	6	12-84
F 57-3(14) 97 West Grassrange West	Widen & Overlay	P.I.H.	16	2	12-84
RS 308-1(16) 0 Belfry West	Widen & Overlay Reconstruct 1.6 miles	P.I.H.	220	49	12-84
RS 362-1(1) 0 Molt Rimrock	Reconstruction	Public Hearing	0	1	12-85
RS 426-2(1) 0 Hanover Road	Grade & Gravel	Public Hearing	0	32	8-84
M-6901(1) 1st. Ave Laurel	Overlay Curb Work	P.I.H	0	41	7-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: IR 90-8 (96) 413
PROJ. NAME: Park City East & West
LENGTH: 14.0 miles
COUNTY: Stillwater
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 85%
% TIME USED: 46%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,072,864.45
CONTRACTOR: Empire Sand and Gravel Co., Inc.
FROM (town): Billings, Montana
AWARD DATE: August 29, 1983
DATE WORK STARTED: September 7, 1983
PROBABLE COMPLETION DATE: 6-30-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: No work has been done on the project during this reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: IR 90-8 (94) 437 U-1
PROJ. NAME: Mossmain-Lockwood
LENGTH: 3.6 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 5-24-82
% COMPLETE: 98%
% TIME USED: 97%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,256,338.75
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings
AWARD DATE: April 29, 1982
DATE WORK STARTED: July 19, 1982
PROBABLE COMPLETION DATE: 4-6-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: Contract completion is pending on the restriping on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: IR 90-9 (61) 486 U-1
PROJ. NAME: Hardin West
LENGTH: 6.2 miles
COUNTY: Big Horn
CONTRACT TIME: 30 working days
ORDER TO PROCEED DATE: 10-1-83
% COMPLETE: 95%
% TIME USED: 5%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64,750.00
CONTRACTOR: Asphalt Sealers of Montana
FROM (town): Roundup, Montana
AWARD DATE: July 11, 1983
DATE WORK STARTED: November 9, 1983
PROBABLE COMPLETION DATE: 4-6-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 252-4138
ADDRESS:

GENERAL: The contractor has completed placing the crack sealant on the project. Project completion is pending the approval of the change order adjusting the price of crack sealant.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: IR 90-9 (61) 486 U-2
PROJ. NAME: Hardin west
LENGTH: 6.2 miles
COUNTY: Big Horn
CONTRACT TIME: 70 working days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,421,691.64
CONTRACTOR: Empire Sand & Gravel Co. Inc.
FROM (town): Billings, Montana
AWARD DATE: November 7, 1983
DATE WORK STARTED: November 3, 1983
PROBABLE COMPLETION DATE: 7-20-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: No work has been done on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1984

I-ID 90-9 (36) 531 U-1
I-ID 90-9 (38) 549 U-1

PROJECT NO.: F-74-1 (2) 0 U-1

PROJ. NAME: ~~Fencing Lodge Grass to Wyoming Line~~

LENGTH: 24.1 Mile

COUNTY: Big Horn

CONTRACT TIME: See Contract

ORDER TO PROCEED DATE: 7-5-83

% COMPLETE: 91

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 486,990.61

CONTRACTOR: ~~XXXXXXX~~ Crow Tribe of Montana

FROM (town): , Crow Agency, Montana

AWARD DATE: July 5, 1983

DATE WORK STARTED: July 26, 1983

PROBABLE COMPLETION DATE: 5-1-85

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Schaak

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 343-2501

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: ~~XXXXXXXXXXXXXXXX~~

No work was ~~XXXX~~ done on the project during the reporting period. No more work will be done on the project until the Roadway Grading work has progressed sufficiently to allow the completion of all of the remaining contract items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-2-84

PROJECT NO.: ID 90-9(36) 531 UZ
PROJ. NAME: LODGEGRASS-SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 1%
% TIME USED: 0%
NO. MEN EMPLOYED: 22
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONST. INC,
FROM (town): BUTTE, MONTANA
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: [redacted] 21

TELEPHONE: 639-2423
ADDRESS: P.O. BOX 642
LODGEGRASS, MONTANA
59050

GENERAL: WORK IN PROGRESS DURING THIS PERIOD CONSISTED OF GRADING, DRAINAGE & STRUCTURE WORK. GRADING IS BEING DONE FROM STA. 16+00 TO STA 48+00. DRAINAGE WORK IS BEING DONE @ STA 29±. WORK ON THE STRUCTURE @ STA 48+75 IS BEING DONE. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS-1%; GRADING ITEMS-3%; STRUCTURE ITEMS - 3%; THREE SURVEY CREWS ARE WORKING ON SLOPE STAKING AND CONSTRUCTION INSPECTION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1984

PROJECT NO.: I ID 90-9 (62)543 F 74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: August 26, 1983

CONTRACT TIME: 220 WD

DATE WORK STARTED:

ORDER TO PROCEED DATE: August 29, 1983

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 11

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P.O. Box 366
Wyola Montana 59089

GENERAL: No work has been done on the project.

The contractor plans to begin installing drain culverts during the week of 3-26-84, weather permitting.

A 2 person engineering crew is assigned to field office work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1984

PROJECT NO.: I ID 90-9 (38)549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 19
% TIME USED: 20
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company, Inc.
FROM (town): Great Falls, Montana
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 6, 1983
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: Work in progress consists of, Martinez Construction Company, Sub-Contractor, installing the 12" Underdrain Rt. of sta. 1050 to 1059. No other work was done do to inclement weather. The contractor plans to resume grading operations during the week of 3-26-84, weather permitting.

Grading items are 30% complete , Drainage items are 55% complete, Structure items are 17% complete.

A 9 person engineering crew is assigned to construction inspection and field office work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-84

PROJECT NO.: IR 94-2(23)50
PROJ. NAME: HYSHAM HILLS
LENGTH: 11.9 MILES
COUNTY: YELLOWSTONE & TREASURE
CONTRACT TIME: 90. W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 26
% TIME USED: 0
NO. MEN EMPLOYED: 32
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 2,187,516.69
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS
AWARD DATE: 11-30-83
DATE WORK STARTED: 2-17-84
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: DAVID P SCHUMAN TELEPHONE: 856-4810
NO. OF ENG. PERSONNEL EMPLOYED: — ADDRESS: DEPT OF HWYS
CUSTER, MT

GENERAL: WORK CONSISTED OF CRUSHING & STOCKPILING OPEN GRADED FRICTION COURSE MATERIAL, & PL. MIX GR. B MATERIAL; APPLICATION OF CRACK SEAL, CLEANING PIPE & DITCHES. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS. SURFACING ITEMS 25%, MISC. ITEMS 37%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

102

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3,30, 1984

PROJECT NO.: F 57 - 3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 Miles
COUNTY: Fergus
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 86
% TIME USED: 75
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,373,185.80
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 28,1983
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 538-8731
ADDRESS: Box 491 Lewistown, Mont. 59457

GENERAL: Sub- Contractor One Way Sign completed installing Guard Rail 2/7/84

The Seal& Cover and Epoxy Paint are the only major items not completed on project.

On December 23, 1983 Field notes were sent to Billings for District Office pre final checking.

Project Personnel are assigned to other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 23, 1984

PROJECT NO.: F 57 - 3 (09) 121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus/Petroleum
CONTRACT TIME: 160 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 4
% TIME USED: 4
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,517,998.81
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 8/5/83
DATE WORK STARTED: 8/30/83
PROBABLE COMPLETION DATE: 1984
NO. DAYS WORKED PER WEEK: 2 to 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 6 to 11

TELEPHONE: 428-2425
ADDRESS: P.O. Box 844
Grassrange, Mont. 59032

GENERAL: Work accomplished this period consisted of Hilde Construction Grading with 41 men working 1 9 hour shift moving unclassified excavation anticipates beginning 2- 9 hour shifts 3-27-84, also began 3-22-84 Crushing and stockpiling Cement Treated Base Aggregate with 16 men working 2-9 hour shifts 5 days a week. Sub-Contractor Martinez with 4 men working 1-9 hour shift preparing pipe beds and installing pipe drains and Sub-Contractor Monte Azure with 4 men working 1-8 hour shift constucting Farm Fence.

Items and per cent complete are as follows: 39,472 Cu. Yds of Excavation Unclassified for 10%; 20,000 Cu. Yds of topsoil has been salvaged and stockpiled; 5,455 Cu. Yds of Culvert Excavation for 33%; 157 Cu. Yds of Bedding Material for 42%; Drain Pipe; 18" 72' Lin. Ft. for 5%; 24" 558 Lin. Ft. for 23%; 48" 206 Lin. Ft. for 100% 72" 102' Lin Ft. for 13%; 58" 420 Lin Ft. for 100%; Farm Fence Type F2M 2707 Rods for 72%; Type F5M 1171 Rods for 58%; Single Panels FW. 70 ea. for 38%; Double Panels FW 157 ea. for 107%; Temporary Fence 323 Rods for 61%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

110

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-84

PROJECT NO.: F 63-1(3)10
PROJ. NAME: Harlowton-North
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE: -0-
% TIME USED: -0-
NO. MEN EMPLOYED: 0-9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,955,038.60
CONTRACTOR: Empire Sand & Gravel Co, Inc.
FROM (town): Billings
AWARD DATE: 01-30-84
DATE WORK STARTED: 03-01-84
PROBABLE COMPLETION DATE: 8-1-84
NO. DAYS WORKED PER WEEK: 0-5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 7-10

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Contractor started work March 1, 1984 with temporary shut downs due to weather. Progress has been limited to stripping Top Soil & lengthening pipe.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

///

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 30, 1984

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 14, 1984
% COMPLETE: 2
% TIME USED: 0
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE: N/A.

CONTRACT AMOUNT: $ 852,351.55
CONTRACTOR: BARRY O'LEARY INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: OCT. 15, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 248-3827
ADDRESS: DEPT OF HIGHWAYS
BILLINGS MONTANA

GENERAL: THE CONTRACTOR HAS REMOVED FENCE & HAS PLACED TEMPORARY FENCE (8' CHAIN LINK) AROUND THE WATER RESERVIOR. HAS BUILT DETOUR ROAD FOR YUCCA STREET AND HAS INSTALLED 2-STORM SEWER MANHOLES, 2-DROP INLETS & 127 FEET OF 12" RCP STORM SEWER.

HOLM-SUTHERLAND, SUB-CONTRACTOR HAVE REMOVED THE WOODEN ROOF & SUPPORTS ON THE OLD WATER RESERVIOR & ARE IN THE PROCESS OF TAKING OUT THE CONCRETE WALLS

20 MAN DAYS WERE USED ON CONSTRUCTION INSPECTION, STAKING GRADES & LINE, SLOPE STAKING & MISCELLANEOUS FIELD WORK & OFFICE WORK

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: M 1018 (6)
PROJ. NAME: 4th Ave N. & 31st Street
LENGTH: At intersection
COUNTY: Yellowstone
CONTRACT TIME: Calendar date.
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE: 27%
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42,992.00
CONTRACTOR: Midland Electric Company
FROM (town): Billings, Montana
AWARD DATE: May 9, 1983
DATE WORK STARTED: November 7, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: No work has been done on the project since the last reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-84

PROJECT NO.: HES 45-2(1) 37

PROJ. NAME: Slope Flattening S.of Marlowton.

LENGTH: 1500 ± ft.

COUNTY: Wheatland

CONTRACT TIME: 15 WD

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731

ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Contract let March 29, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-84

PROJECT NO.: HES 63-1(2)7
PROJ. NAME: Snow Fence - N. of Hardeston
LENGTH: 983 ± ft.
COUNTY: Wheatland
CONTRACT TIME: 30WD
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 11,934.00
CONTRACTOR: Conroy Const. Co.
FROM (town): Hardin
AWARD DATE: 02-29-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: This project was awarded February 29, 1984. The preconstruction conference has been scheduled for April 3, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 30, 1984

PROJECT NO.: HES 78-2 (3) 35
PROJ. NAME: Absaroke - Columbus
LENGTH: 10.5 MILES
COUNTY: STILLWATER
CONTRACT TIME: 30 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 5
% TIME USED: 0
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 43,585.60
CONTRACTOR: JWAN & SONS CONSTRUCTION
FROM (town): ANACONDA, MONTANA
AWARD DATE: JANUARY 30, 1984
DATE WORK STARTED: MARCH 20, 1984
PROBABLE COMPLETION DATE: MAY 25, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 248-3827
ADDRESS: DEPT OF HIGHWAYS
BILLING MONTANA

GENERAL: CONTRACTOR HAS ALL CLEARING DONE & VEGETATION REMOVED IN THE CONST. LIMITS. ALL CULVERTS EXTENSIONS ARE INSTALLED & BACK FILLING IS IN PROGRESS. THE 1-CONCRETE HEADWALLS HAS BEEN POURED - THE CONCRETE & CULVERT ITEMS ARE COMPLETED.

THE CONTRACTOR HAS AQUIRED A BORROW SOURCE AND IS CLEARING SAME.

10-MAN DAYS WERE USED ON GEN INSPECTION, LINE & GRADE WORK & MISCELLANEOUS FIELD & OFFICE WORK

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31,1984

PROJECT NO.: CT 314-1(6)33
CONTRACT AMOUNT: $ 3,395,736.80
PROJ. NAME: Busby - Kirby
CONTRACTOR: Sletten Const. Co.
LENGTH: 12.4 miles
FROM (town): Great Falls, Mont.
COUNTY: Big Horn
AWARD DATE: June 22,1983
CONTRACT TIME: 120 w.d.
DATE WORK STARTED: July 29,1983
ORDER TO PROCEED DATE: July 13,1983
PROBABLE COMPLETION DATE: July 15,1984
% COMPLETE: 82
NO. DAYS WORKED PER WEEK: ---------
% TIME USED: 63
NO. SHIFTS PER DAY: ----------
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: ----------
ACTUAL COMPLETION DATE: ---------
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Herb Ottman
TELEPHONE: 592-3628
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Dept. of Highways
Busby, Mont.

GENERAL: The contractor didn't work during this period.
Items and Percentages of completion are as follows: Misc. Items 82%, Removal Items 97%, Exc. Items 98%, Culvert Items 88%, Surf. Items 75%, Cattlequards 100%, Fencing Items 66%, and Structure Items 98%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

117

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-84

PROJECT NO.: BR 9019(7)
PROJ. NAME: Bridge over Musselshell River
LENGTH: 138'
COUNTY: Golden Valley
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 07-08-83
% COMPLETE: 99
% TIME USED: 60
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 182,865.00
CONTRACTOR: Flynn Co. Inc.
FROM (town): Billings
AWARD DATE: 06-17-83
DATE WORK STARTED: 08-24-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Project is open, with minor work to be complete when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-84

PROJECT NO.: SMP 4499-83 CONTRACT AMOUNT: $ 279,730.00

PROJ. NAME: STATE MAINTENANCE CONTRACTOR: ECKART Construction

LENGTH: Stock Pile FROM (town): MILES City

COUNTY: Rosebud, Powder River, Yellowstone, Carbon AWARD DATE: 11-30-83

CONTRACT TIME: 90 W. O. DATE WORK STARTED: 3-6-84

ORDER TO PROCEED DATE: 12-19-83 PROBABLE COMPLETION DATE: 6-1-84

% COMPLETE: 14 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 10 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6 NO. HOURS PER SHIFT: 12

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: David P. Schuman TELEPHONE: 856-4810

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept. of HWYS
Custer, MT

GENERAL: Work Consisted of crushing, ½ in Gr. 4A MATERIAL IN THE RANDALL PIT IN POWDER RIVER COUNTY.

ITEM AND PERCENTAGES of Completion ARE AS Follows: ½ in Gr 4A 14%, misc, ITEMS 9%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: BR 9052 (4) DATE SURVEY AUTHORIZED: 12-16-83

PROJ. NAME: Froze to Death Creek DATE WORK STARTED: 1-3-84

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: March 6, 1984

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: Yellowstone River Br. Duck Creek Road DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

Work on this project has not begun at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1984

PROJECT NO.: BR-9002 (6) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: Little Big Horn River at Wyola DATE WORK STARTED: 1-3-84

LENGTH: 0.00 ESTIMATED COMPLETION DATE: 3-15-84

DATE SUBMITTED TO DISTRICT: 3-5-84

PROJECT MANAGER: Schaak TELEPHONE: 343-2501

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: BR 9005 (6) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: Rock Creek Structure DATE WORK STARTED: 2-23-84

LENGTH: ESTIMATED COMPLETION DATE: 4-30-84

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: % COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-84

PROJECT NO.: F57-3(15)67 DATE SURVEY AUTHORIZED: 10-12-83

PROJ. NAME: Moore - Lewistown DATE WORK STARTED: 11-15-83

LENGTH: 14 ± Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-5 % COMPLETE: 32

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 31,1984

PROJECT NO.: DP 314-1(1)18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Busby - South DATE WORK STARTED: 3/2/83

LENGTH: 14.4 miles ESTIMATED COMPLETION DATE: 4/15/84

DATE SUBMITTED TO DISTRICT: 3/28/84

PROJECT MANAGER: H. Ottman TELEPHONE: 592-3628

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-84

PROJECT NO.: F 53-1 (6) 6 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: Billings - Broadview DATE WORK STARTED: 1-10-84

LENGTH: 28.4 Miles ESTIMATED COMPLETION DATE: 11-15-84 *

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 4

* This date changed due to const. work in progress & no availability of engineering personnal to continue this work

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: IR 90-8 (98) 456 DATE SURVEY AUTHORIZED: 8-2-83

PROJ. NAME: Pinehills S.E. DATE WORK STARTED: 1-10-84

LENGTH: 6.0 miles ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 55%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: IR 90-8 (83) 385 DATE SURVEY AUTHORIZED: 6-25-82

PROJ. NAME: Reed Point East DATE WORK STARTED: 12-5-83

LENGTH: 11.2 miles ESTIMATED COMPLETION DATE: 4-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 75%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: IR 90-7 (53) 377 DATE SURVEY AUTHORIZED: 8-2-83

PROJ. NAME: Grey Cliff E. & W. DATE WORK STARTED: 12-15-83

LENGTH: 7.0 miles ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 4 to 7 % COMPLETE: 75%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1984

PROJECT NO.: BR 9048 (7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: Stillwater River Bridge DATE WORK STARTED: 2-22-84

LENGTH: _____ ESTIMATED COMPLETION DATE: 4-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 5%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

125

DIRECT PARTICIPATION
FEDERAL HIGHWAY ADMINISTRATION
December 15, 1983

February 15, 1984

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark, Broadwater & Powell Co.	.123	X081, X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FHL 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	25%	43% 08/30/84	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	3%		Swan & Sons, Inc. $231,891.50
OM-AD 18(9)	Fergus & Wheatland Co.	22.982	Gravel, Surfacing (E000)	0%	19% 05/15/84	Konitz Contracting, Inc. $356,732.00
MT FH 12-1(1), RRS 5-3(18)145, FH 72-1(1) & FH 79-1(1)	Whitefish-Eureka, Olney Underpass, Star Meadows & Good Creek Roads	25.432	Grading, Base and Bituminous Pavement (I000)			Morrill Asphalt Paving $3,186,808.40